

OCTOBER 2002

RAIL PROPERTY LTD

01/02 BE4 ASSESSMENT PROGRAMME

ASSESSMENT AND INSPECTION REPORT

WHITCHURCH BRIDGE, BRISTOL

OVERBRIDGE REF: FNS-3/19m76ch

**Babtie Group
Multi-disciplinary consultants**

CONTENTS		Page No.
1.0	SYNOPSIS	1
2.0	INTRODUCTION	1
3.0	INSPECTION DETAILS	1
4.0	ASSESSMENT FINDINGS	
4.1	Basis of Assessment	1
4.2	Condition Factor	1
4.3	24 Tonnes Assessment Live Load	2
4.4	Substructure	2
5.0	CONCLUSION	2

APPENDICES

A1	Assessment Inspection Report
B1	Assessment Calculations
C1	Form BA

1.0 SYNOPSIS

The assessment inspections carried out 12 September 2002 indicated that the bridge was generally in poor condition and with some defects likely to affect the long-term durability.

The main arch barrel showed some signs of movement and settlement.

The assessment showed that the arch structure can carry 24T vehicle to BE4 requirements.

2.0 INTRODUCTION

The bridge was inspected and assessed by Babbie Group on behalf of Rail Property Ltd.

The report covers the assessment of Brislington-Whitchurch Railway Bridge, (Railtrack ref. FNS-3/19m76ch - OB No.44).

The bridge serves as an overbridge over a disused branch line at Keysham, Bristol.

3.0 INSPECTION DETAILS

The bridge was inspected on 12 September 2002. The detailed findings of the inspection are contained in the Assessment Inspection Report dated October 2002. (See Appendix A1).

Generally the structure is in poor condition. The significant defects noted during the inspection which affect the structures durability are summarised as follows:-

- 1) There is some separation between spandrel and the arch barrel resulting from settlement or movement of the arch. This is exhibited through the crack at the extrados line around the arch below the spandrel.
- 2) The abutment wall exhibits vertical cracking and ingress of water.
- 3) There are some areas of staining and efflorescence in stonework accompanied by stone surface delamination.

4.0 ASSESSMENT FINDINGS

4.1 Basis of Assessment

The assessment has been undertaken in accordance with The Ministry of Transport Technical Memorandum (Bridges) No. BE4 "The Assessment of Highway Bridges for Construction and Use Vehicles" dated January 1967 (as amended up to 11th Nov. 1970) ((See Appendix A1).

4.2 Condition Factor

The inspection of the structure revealed some defects but these would affect the durability of the structure and so a condition factor of 0.8 has been assumed for the assessment.

4.3 24 Tonnes Assessment Live Load

The arch barrel was found to carry 24 Tons Vehicle Load. The substructures were assessed qualitatively and were deemed adequate for 24 Tons Vehicle load to BE4.

4.4 Substructure

The substructure is not accessible, however separation of the arch from the spandrel suggests some form of settlement that might adversely affect the structure.

5.0 Conclusion

The MEXE method of assessment to BE4 requirements showed that the arch structure can carry 24 Tons Vehicle Load. The substructure was qualitatively assessed and was found to be capable of carrying 24 Tons Vehicle Load.

Appendix A1
Assessment Inspection Report

CONTRACT No:
ASSESSMENT REPORT
FNS-3/19m76ch

Status: Inspection

Zone : ENGLAND
Structure : FNS-3/19mi, 76ch
Location : WHITCHURCH, BRISTOL
Grid Ref : ST613674
ELR, Mileage : N/A

Assessment Inspection Report

CONTENTS

1. Introduction
2. Record Data
3. Condition Survey

Appendices

- A. Approval in Principle – Form AA
- B. General Arrangement Drawing
- C. Photographs and Location of Defects

1. INTRODUCTION

- 1.1. Overbridge No. FNS-3/19m76ch Whitchurch Railway Bridge was inspected on the 12th of September 2002 for Rail Property Limited.
- 1.2. The structure is a single arch span circular arch overbridge. The deck is lying square to the track bed. The structure is made entirely from local coursed stonework laid in a random formation. The arch takes the form of a single ring springing from the abutment and with the spandrel and parapet of similar stone construction.
- 1.3. The clear square span of the structure is 7.800m. The clear width between parapets at deck level is 11.000m. The structure has been partly infilled with ground built up to the abutment wall heights of 2.760m on the south face. On the North face the clearance from the soffit of the arch to ground level varies from about 1m to 2m.
- 1.4. The bridge serves as an overbridge over a disused branch line at Whitchurch, Bristol. The line has been removed with the majority of the track bed in the vicinity either flattened or infilled.

2. RECORD DATA

- 2.1. Visual examination reports or detailed examination reports were not made available.
- 2.2. No form of record or sketches were made available.
- 2.3. The structure is built from local stone.

3. CONDITION SURVEY

3.1. General

- 3.1.1. An inspection for assessment was carried out on 12th of September 2002, in accordance with RT/CE/P/016 'The Assessment of Bridge Capacity'.
- 3.1.2. Photographs of the structure layout and the defects encountered, together with a general arrangement drawing marked up with the location of defects, are included in Appendices B & C.

3.2. Findings

Superstructure.

The single span arch barrel is formed from coursed masonry stone with the main longitudinal joints running in the east-west axis direction. The thickness of the ring is 450mm and sits directly on the stone masonry abutment walls. These two vertical walls are of similar stone, but larger in size than in the arching.

The main arch barrel is generally in poor condition exhibiting some form of settlement at the extrados. This settlement of the arch has resulted in a 40mm crack at the extrados, just below the spandrel (see photos). However, the circular shape of the arch was intact and no deformed shape was noticed. Large areas of carbon staining, varying in depth, upto 5mm at the soffit, was observed accompanied by surface delamination of the coursed stonework ranging from 5mm to 100mm deep in places.

3.2.1. Substructure

The abutment walls and wingwalls are formed by large coursed stonework and are generally in poor condition. There are areas of staining, water seepage and joint erosion. A large crack was observed at the east end of the south wall and lime deposit on the east end of the north wall with similar cracking and location as that found at the south wall. The remaining lower parts of the walls were not accessible for examination, as the whole disused line has been filled with earth.

The parapets are 430mm thick and the coursed stonework is deemed to be in a reasonable condition. There is evidence of some recent repair work at the west end of the south parapet, which could have been due to vehicle impact damage. No safety barrier was observed at the approaches.

APPENDIX A

Technical Approval Form and Assessment and Check Certificates

APPROVAL IN PRINCIPAL FOR ASSESSMENT

STRUCTURE / LINE NAME**Whitchurch Bridge****ELR / STRUCTURE No.****FNS-3/19m76ch****BRIEF DESCRIPTION OF EXISTING BRIDGE :**

- | | | |
|-----|---------------------------------|---|
| (a) | Span Arrangement | Masonry Arch single span over bridge. |
| (b) | Superstructure Type | Local stone masonry arch barrel with stone masonry spandrels. |
| (c) | Substructure Type | Stone masonry abutments, wingwalls and parapets. |
| (d) | Details of any Special Features | None |

ASSESSMENT CRITERIA

- | | | |
|-----|---|--|
| (a) | Loadings and speed | Assessment loading to BE4. Speed 30mph. |
| (b) | Codes to be used | BE4. |
| (c) | <i>Proposed Method of Structural Analysis</i> | <i>Hand calculations using the M.E.X.E. method of BE4. Material, joint and condition factors will be taken into account in the analysis.</i> |
| (d) | Details of any Special Requirements | None. |

STRUCTURAL ASSESSMENT ENGINEER'S COMMENTS**Superstructure**

The arch is generally in a poor condition exhibiting some settlement, which has resulted in cracking at the arch barrels extrados. There are large areas of carbon staining, varying in depth, upto 5mm at the soffit.

Substructure

The masonry abutments and wingwalls are generally in poor condition. There are large areas of staining, water seepage and joint erosion. A large vertical crack was observed at the East end of the North wall with similar cracking found on the south wall. The parapets were found to be in reasonable condition.

CIVIL ENGINEER'S COMMENTS

APPROVAL IN PRINCIPAL FOR ASSESSMENT

BRB WORKS GROUP COMMENTS – If applicable

None

PROPOSED CATEGORY FOR INDEPENDENT CHECK :

SUPERSTRUCTURE

Category 1

(Hand calculations for masonry arch)

SUBSTRUCTURE

Qualitative Assessment


CATEGORY 1

THE ABOVE ASSESSMENT, WITH AMENDMENTS SHOWN, IS APPROVED IN PRINCIPLE:

SIGNE

TITLE.

DATE.....




13th November 2002

CONTRACT No:
ASSESSMENT REPORT
FNS-3/19m76ch


CONTRACT No:
ASSESSMENT REPORT
FNS-3/19m76ch

LOCATION MAPS

FNS 3/19m76ch.



FNS 3/19M76ch.




APPENDIX B


Sketch Drawings

ABUTMENT


PLAN




SOUTH ABUTMENT





NORTH ABUTMENT




NOT TO SCALE


 Babtie	Project WHITCHURCH BRIDGE INSPECTION	Drawing No.	
Client RAIL PROGRESS LIMITED.	Title FNS 3/19M 76ch.	Scale	Date Sep 02
		Drawn	Checked
		Copyright reserved Babtie Group Ltd, School Green, Reading, Berkshire RG2 9HL	



NOT TO SCALE


WEST ELEVATION

	Project WHITCHURCH BRIDGE INSPECTION	Drawing No.	
Client RAIL PROPERTY LIMITED.	Title FMS 3/19m 76 ch.	Scale Drawn	Date Sep 02. Checked
		Copyright reserved Babtie Group Ltd, School Green, Reading, Berkshire RG2 9HL	



SECTION THROUGH BRIDGE DECK

NOT TO SCALE

	Project Whitcombe Bridge Inspection	Drawing No.	
Client RAIL PROPERTY LIMITED	Title PWS 3/19m Hock	Scale Drawn	Date 26/02 Checked
		Copyright reserved Babtie Group Ltd, School Green, Reading, Berkshire RG2 9HL	

APPENDIX C

Photographs and Location of Defects

APPENDIX C – PHOTOGRAPH SCHEDULE

Photograph No	Title
1	General view looking west from underside of arch
2	General view looking southwest at east elevation
3	General view of northeast wingwall
4	View of northeast abutment showing mortar loss around the arch barrel and vegetation growth.
5	View of east section of north abutment
6	View of west section of north abutment
7	View of east section of south abutment
8	View of west section of south abutment
9	View of west section of south abutment and arch ring showing extensive mortar loss and staining indicating water seepage at springing
10	View of west section of north abutment and arch ring showing extensive mortar loss and staining indicating water seepage at springing
11	View of west section of south abutment showing extensive mortar loss and staining indicating water seepage at springing
12	View of springing level at the north abutment exhibiting evidence of water seepage.
13	Close up of west section of south abutment showing extent of mortar loss
14	View of east section of soffit of arch barrel exhibiting widespread mortar loss and staining due to extensive water seepage
15	View of west parapet
16	View of east parapet
17	General view of carriageway (shows likelihood of axle lift off)



Photograph 1

General view looking west from underside of arch



Photograph 2

General view looking southwest at east elevation



Photograph 3 General view of northeast wingwall



Photograph 4 View of northeast abutment showing mortar loss around the arch barrel and vegetation growth.



Photograph 5 View of east section of north abutment



Photograph 6 View of west section of north abutment



Photograph 9

View of west section of south abutment and arch ring showing extensive mortar loss and staining indicating water seepage at springing



Photograph 10

View of west section of north abutment and arch ring showing extensive mortar loss and staining indicating water seepage at springing



Photograph 11

View of west section of south abutment showing extensive mortar loss and staining indicating water seepage at springing



Photograph 12

View of springing level at the north abutment exhibiting evidence of water seepage.



Photograph 13 Close up of west section of south abutment showing extent of mortar loss



Photograph 14 View of east section of soffit of arch barrel exhibiting widespread mortar loss and staining due to extensive water seepage



Photograph 15 View of west parapet



Photograph 16 View of east parapet



Photograph 7 View of east section of south abutment



Photograph 8 View of west section of south abutment



Photograph 17 General view of carriageway (shows likelihood of axle lift off)

Appendix B1

Assessment Calculations

OFFICE <i>Reading</i>	PAGE No. <i>01</i>	CONT'N PAGE No.	
JOB No. & TITLE <i>WHITCHURCH BRIDGE FNS-3/44</i>	ORIGINATOR <i>VKC</i>	DATE <i>Oct-02</i>	
SECTION	CHECKER <i>IM HH</i>	DATE <i>Nov 01 22/11/02</i>	

Introduction

Whitchurch Bridge is a single span (26'1½") stone and masonry ^{arch} structure which is in poor condition ^{and} with some defects which are likely to affect the long-term durability. These defects have been taken into account in the assessment calculations.

The MEXE method described in BEH Part III has been used for the assessment/analysis exercise.

Results


The single span arch structure can carry 24T veh to BEH requirements.

BABTIE

CALCULATION SHEET

OFFICE <i>Reading</i>	PAGE No. 02	CONT'N PAGE No.
JOB No. & TITLE <i>Whit church Bridge FNS 3/44</i>	ORIGINATOR <i>VKC</i>	DATE <i>Oct. 02</i>
SECTION	CHECKER <i>IM</i>	DATE <i>Nov 02</i>

MEXE method to BEH



$$r_c = 4.70' \quad 4.75'$$

$$= 1.4478 \approx 1.45 \text{ m} \quad \checkmark$$


$$r_g = 8.77' - 5.32' = 3.45' = 1.052 \text{ m} \quad \checkmark$$

$$h = 0.400 \text{ m} \quad \text{@ crown}$$

$$d = 18'' \approx 0.457 \text{ m}$$

$$(h+d) = 0.4 + 0.457 = 0.857 \text{ m}$$

$$\approx 33.74'' \quad \checkmark$$



(Measurements taken from as built drawings and checked against site measurements)

$$F_b = 1.0 \quad \checkmark$$

$$F_p = 0.7 \quad \checkmark$$

$$F_w = 0.9 \quad \checkmark$$

$$F_d = 0.8 \quad \checkmark$$

$$F_{mo} = 0.9 \quad \checkmark$$

$$F_c = 0.8 \quad \checkmark$$

$$\text{Span / Rise Ratio } \frac{L}{r_c} = \frac{7.963}{1.45} = 5.49 \quad \checkmark$$

$$\text{Fig. 7 : } F_{sr} = 0.805 \quad \checkmark$$

$$\text{Profile Factor : } \frac{r_g}{r_c} = \frac{1.052}{1.45} = 0.726 \leq 0.75 \Rightarrow F_p = 1.0 \quad \checkmark$$

$$\text{Material Factor } F_m = \frac{F_b \times d + F_p \times h}{(h+d)}$$

$$F_m = \frac{1.0 \times 0.457 + 0.7 \times 0.4}{(0.457 + 0.4)} = 0.8599 \approx 0.86 \quad \checkmark$$

OFFICE Reading	PAGE No. 03	CONT'N PAGE No.	
JOB No. & TITLE Whit church Bridge FNS 3/44	ORIGINATOR Vkc	DATE Oct. 02	
SECTION	CHECKER IM	DATE Nov 02	

Joint Factor : $F_j = F_w \times F_d \times F_{mo}$

$F_j = 0.9 \times 0.8 \times 0.9 = 0.648$ ✓

PAL from Graph No. 13 = 36 Tons

Allowable AXle Load = $36 \times \underset{\substack{\uparrow \\ F_{sr}}}{0.805} \times \underset{\substack{\uparrow \\ F_p}}{1.0} \times \underset{\substack{\uparrow \\ F_m}}{0.86} \times \underset{\substack{\uparrow \\ F_j}}{0.648} \times \underset{\substack{\uparrow \\ F_c}}{0.8}$


= 12.92 Tons ✓

BE4, Part III, 2.0

> 9 tons

∴ O.K for 24T

Arch Ring can carry 24T veh. ✓



NOMOGRAM FOR DETERMINING THE PROVISIONAL ALLOWABLE AXLE LOADING OF CONCRETE ARCH BRIDGES BEFORE FACTORING.

- LE:-
 - 31 FEET
 RISE RATIO = 4
 RISE FACTOR = 1.0
 DEPTH FACTOR = 0.9
 CROWN THICKNESS = 2.0 FT
 FACTOR = 1.2
 THICKNESS = 1.5 FT
 FACTOR = 0.7
 DEPTH = 0.50 FT
 RIAL FACTOR = 1.07
 I FACTOR = 0.9
 I FACTOR = 0.9
 AR FACTOR = 1.0
 I FACTOR = 0.81
 ITION FACTOR = 0.6

$$\frac{1.2 \times 1.5 + 0.7 \times 0.5}{2.0}$$

$$0.9 \times 0.9 \times 1.0$$

PROVISIONAL AXLE LOADING FOR AN ARCH, 31 FT SPAN AND CROWN THICKNESS OF 2.0 FT
 FROM THE NOMOGRAM, 15 TONS.
 ALLOWABLE AXLE LOAD = 15 X 1.0 X 0.9 X 1.07 X 0.81 X 0.6 = 7.42 TONS
 BY A 7 TON AXLE LOAD RESTRICTION TO THE BRIDGE.

Appendix C1

Form BA

FORM 'BA' (BRIDGES)

Document prepared in accordance with: GC/TP0356

Appendix: 5

Issue: 1

Revision: A

Date: FEB 93

CERTIFICATION FOR ASSESSMENT CHECK

NOTIFICATION OF ASSESSMENT CHECK

STRUCTURE NAME/ROAD NO. WITCHURCH BRIDGE, BAYTON

LINE NAME (DISUSED BRANCH LINE) ELR CODE/STRUCTURE NO. FNS-3/44

The above bridge has been assessed and checked in accordance with Standards which are listed on the appended Form BA. A summary of the results of the assessment in terms of capacity and restriction is as follows:

STATEMENT OF CAPACITY

24 tonnes

Critical member/s:


NONE

RECOMMENDED LOADING RESTRICTIONS

N/A

DESCRIPTION OF STRUCTURAL DEFICIENCIES AND RECOMMENDED STRENGTHENING

N/A



	Date
	(Structural Assessment Engineer) 14/1/03
	Date
	(Civil Engineer) 13/1/2003

FORM 'BA' (BRIDGES)

Document prepared in accordance with: **GC/TP0356**
Appendix: 5
Issue: 1
Revision: A
Date: FEB 93
CERTIFICATION FOR ASSESSMENT CHECK
STRUCTURE/LINE
NAME..... Whitchurch Bridge, Bristol.....

CATEGORY OF CHECK..... 1.....


ELR CODE/STRUCTURE NO...... FNS-3/44.....

I certify that reasonable skill and care have been used in the assessment of the above structure with a view to securing that :

- (i) It has been assessed in accordance with the Approval in Principle (where appropriate) as recorded on Form AA approved on 13/11/02..... (DATE).
- (ii) It has been checked for compliance with the following principal British Standards, Codes of Practise, BR Technical note and the Assessment standards.

List any departures from the above and additional methods or criteria adopted with reference and justification for their acceptance commenting on the results (if appropriate).

CATEGORY 1

		Date
	(Assessor)	<u>22/11/02</u>
	(Assessment Checker)	<u>22/11/02</u>
	(Partner of the firm of consulting engineers to whom checker is responsible)	<u>22/11/02</u>

CATEGORY 2 AND 3

(Note: Category 1 Check Must Also Be Signed)


(a) ASSESSMENT

Name & Qualifications	Signature		Date
		(Assessor)	
		(BRB section engineer or the partner in firm of consulting engineers to whom checker/assessor is responsible)	

(b) CHECK

Name & Qualifications	Signature		Date
		(Assessor)	
		(BRB section engineer or the partner in firm of consulting engineers to whom checker/assessor is responsible)	

THE CERTIFICATE IS ACCEPTED BY...


03